WORK CONTRACT 3D.1 San Programme. Passive Protection in San basin.
"San III – extension of the left embankment of the San River at km 0+000 – 4+445, Gorzyce Commune, Podkarpackie Province"

	9 10 11 12	13 14 15 1	6 17 18 19 20	21 22 23 24	25 26 27 28 2	9 30 31 32 33 34	35 36 37 38	39 40 41 42 43	3 44 45 46 4	7 48 49 50 51	52 1 2 3	4 5 6 7	7 8 9 10 11 1	2 13 14 15 16	3 17 18 19 20	21 22 23 24 25	26 27 28 29 3	0 31 32 33 34 35	36 37 38 39	40 41 42 43	4 45 46 47 48	49 50 51 52 1 2	3 25 26
	2018 2018 2018	2018 2018 2018	2018	2018 2018 2018	2018 2018 2018 2018	2018 2018 2018 2018	2018 2018 2018	2018 2018 2018 2018	2018	2018 2018 2018	2016 2019 2019 2019	2019 2019 2019	2019 2019 2019	2019 2019 2019 2019	2019 2019 2019 2019	2019 2019 2019 2019	2019 2019 2019	2019 2019 2019 2019	2019 2019 2019 2019	2019 2019 2019	2019 2019 2019	2019 2019 2019 2020 2020	2020
CHEDULE	March	April	Way Way	eun	Ain	August	September	October	November	December	January	February	March	April	May	eunn	Ann	August	September	October	November	December	June
Activity																							_
Submitting of the application for issuing the IPIP																							
Issuing a decision on the implementation permit (IPIP)																							
Final IPIP decision																							
Drawing-up of surveys																							
Compensation disbursement																							
In the event of the lack of owner's consent – submitting the case to the Provincial Govern																							
Issuing a compensation decision by the Provincial Governor																							
Disbursement of compensation determined by the Provincial Governor																							
In the event of disbursement impossibility – directing the funds to the court depos																							
Commencement order																							
Temporal occupation - Contractor (signing contracts, compensation disbursement)																							
Commencement of construction works																							
Implementation of construction works																							

planned dates

dates according to the actual performance

14 Preparation of the Report on the implementation of the LARAP